

## START-UP SHEET VAV & CV Terminal Boxes

Job Name						Job Number									
Job Address															
Section 5: Equipment Description															
Spec. #: Submittal #:				P&ID / Dwg #:											
Area Served:						<u> </u>									
<u></u>															
										·					
		Unit Tag #													
		Omt rag #													
	Section 6: Pre-Installation Inspection											İ			
6.2	Nameplate data matches vendor specifications.									:					
ł	All parts were received.												:		
	No visible signs of damage, leak, or defective parts.														
1	Connections: size & location match specification														
6.6	Operational and Maintenance (O&M) manual is														
6.7	available in the field. Start-up technicians have reviewed fact														
0/	procedures in O&M manual.	ory start-up													
Performed By: Print Name			Init	ials			1	Date				<u>1</u>			
Performed By: Print Name Initials Date Section 7: Installation Inspection															
	Ceiling tile grid is labeled for unit locat	ion				T	T								
7.3	Unit is mounted right side up and paral						<b> </b>								
1	Unit tag # is attached to the unit.						<b>-</b>								
	Service clearance is adequate for maint	enance					<b>-</b>								
7.6	Controls and actuator are installed.					-	<del> </del>								
	Control linkage and setscrews are tight.						<del>                                     </del>								
	Hot and cold labels are attached in the	orrect place on													
1	the dual box.	•													
7.9	Pneumatic connections are installed to	he controller.								·					
	Hi and Lo test ports installed are capped	L													
L	Electrical connections are secure.														
7.12	Ductwork and piping are connected cor	rectly.													
Performed By: Print Name					Initials Date										
Section 8: Operational Inspection															
8.2	Air leakage is acceptable.														
8.3	Damper operates to full closed/full oper	n position.													
1	Damper operates to minimum position	for reheat valve.													
8.5	Controls operate actuator properly.														
Deufermend Day Deine Norma															
Performed By: Print Name Reviewed By: Print Name				Initials Initials					Date						
Revit	med by: Fritt Name		THILIAIS						Date						

Note: Use "✓" = Yes, "X" = No or "0" = Not Applicable