

|                                                                                                               |                  |
|---------------------------------------------------------------------------------------------------------------|------------------|
| Standard Operating Procedure<br><b>Start-Up Procedures &amp; Verification for VAV &amp; CV Terminal Boxes</b> | SOP No.<br>8.042 |
|---------------------------------------------------------------------------------------------------------------|------------------|

DCR No.: 98227  
Revision No.: New

**Effective:** 6-14-99  
Supersedes: New  
Revision Date: New  
Page No.: **1 of 6**

## 1 Purpose

- 1.1 Provide a standard procedure for start-up and commissioning of HVAC equipment.
- 1.2 Provide a standard procedure for coordinating selection, receiving, check out, and acceptance of new equipment.

## 2 Scope

- 2.1 This procedure applies to (but is not limited to) the following types of equipment: Pneumatic, Electric, DDC Variable Air Volume Boxes and Pneumatic, Electric, DDC Constant Volume Boxes.

## 3 Responsibility

- 3.1 Project Managers have overall responsibility for new equipment from procurement to start-up. To assure optimum selection of equipment and smooth commissioning, the Project Manager is responsible for coordinating the following activities:
  - 3.1.1 Review of customer and specific job specifications.
  - 3.1.2 Review of equipment selected with Service prior to ordering. Assure equipment is on approved list.
  - 3.1.3 Review drawings, assure drawing schedules, and equipment details are correct.
  - 3.1.4 Coordinate delivery and commissions schedule with all team members including (but not limited to): Site Foremen, Balance and Service (start-up), Customer, General Contractor, and Safety (as needed).
    - 3.1.4.1 In most cases, Start-up should be scheduled a month in advance.
    - 3.1.4.2 If exact date is known, Service should be notified with estimated time frame.

THIS DOCUMENT CONTAINS PROPRIETARY INFORMATION OF THERMA CORPORATION. ALL INFORMATION SHALL (A) BE RETAINED IN CONFIDENCE; (B) NOT BE REPRODUCED IN WHOLE OR IN PART; AND (C) NOT BE USED OR INCORPORATED IN ANY PRODUCT EXCEPT UNDER EXPRESSED WRITTEN AGREEMENT WITH THERMA CORPORATION.

| Revision No. | SOP No. | Page   |
|--------------|---------|--------|
| New          | 8.042   | 2 of 6 |

3.1.4.3 Communicate specific requirements to all team players in writing and verbally.

3.1.4.4 Provide appropriate job number to team members.

3.2 Therma Service/Start-up has responsibility for the following activities:

- 3.2.1 Therma will provide a qualified service mechanic to perform equipment start-up.
- 3.2.2 The start-up technician will perform the start-up tasks as specified in the commissioning Standard Operating Procedure for that equipment.
- 3.2.3 Service will provide estimated time required to Project Manager (PM) prior to start-up. Service will meet agreed upon schedules to assure customer satisfaction.
- 3.2.4 The start-up technician will fully complete a start-up sheet for each piece of equipment. A copy of this sheet will be provided to the Project Manager with the turnover documents: A second copy will be filed in service by customer name and address.
- 3.2.5 All time will be charged to the appropriate job number as specified by the Project Manager. If requested, Time and Material sheet(s) shall be completed.

3.3 The Start-up/Commissioning Coordinator has responsibility for the following activities:

- 3.3.1 Provide a communication path between the Project Manager and the Field Foremen.
- 3.3.2 Schedule qualified personnel for start-up, balance, test, and room certification as required.
- 3.3.3 Coordinate punch-list completion with Project Managers.
- 3.3.4 Coordinate start-up, service, balance, and test report documentation.

THIS DOCUMENT CONTAINS PROPRIETARY INFORMATION OF THERMA CORPORATION. ALL INFORMATION SHALL (A) BE RETAINED IN CONFIDENCE; (B) NOT BE REPRODUCED IN WHOLE OR IN PART; AND (C) NOT BE USED OR INCORPORATED IN ANY PRODUCT EXCEPT UNDER EXPRESSED WRITTEN AGREEMENT WITH THERMA CORPORATION.

| Revision No. | SOP No. | Page   |
|--------------|---------|--------|
| New          | 8.042   | 3 of 6 |

#### 4 Procedures

4.1 General: Service Technician is responsible for filling out start-up sheet FN 8.042.1 for VAV& CV Terminal Boxes. A start-up sheet will be completed for each piece of equipment. Each sheet requires the following information:

4.1.1 Job identification: The job name, job number, and job address are to be completed by the start-up/commissioning coordination. These will be provided to the service technician.

4.1.2 Section 5 - Equipment Description.

4.1.3 Section 6 - Equipment Pre-Installation Inspection.

4.1.4 Section 7 - Equipment Installation Inspection.

4.1.5 Section 8 – Operational Inspection.

4.1.6 Signature - As each section and page is completed, the Service Technician must print and sign his/her name and record the date. This document should also be signed off by an owner representative when required.

#### 5 Equipment Description

5.1 This section should be completed by the Service Technician. Any design documentation specifying equipment should be recorded in this section. This includes: Specification number, Submittal number, Process and Instrumentation Diagram number, and Drawing number. Also, record which area this equipment will be serving.

5.2 In the “design” column, record the following information as specified on the design documents. Unit Tag number (per drawings) Manufacturer (per equipment schedule and/or approved submittals) Model number (per equipment schedule and approved submittals)

#### 6 Equipment Pre-Installation Inspection

6.1 For each of the following items: Check Yes, No or N/A for not applicable. If No is checked, describe the difference in the comment section and notify the Project Manager immediately. Initial and date each item as it is checked.

THIS DOCUMENT CONTAINS PROPRIETARY INFORMATION OF THERMA CORPORATION. ALL INFORMATION SHALL (A) BE RETAINED IN CONFIDENCE; (B) NOT BE REPRODUCED IN WHOLE OR IN PART; AND (C) NOT BE USED OR INCORPORATED IN ANY PRODUCT EXCEPT UNDER EXPRESSED WRITTEN AGREEMENT WITH THERMA CORPORATION.

| Revision No. | SOP No. | Page   |
|--------------|---------|--------|
| New          | 8.042   | 4 of 6 |

- 6.2 Nameplate data matches vendor specifications. When the equipment is delivered, verify it matches specifications. Complete Section 5. In the "actual on site" column, record the actual data as shown on the equipment and verify that it matches design criteria.
- 6.3 All parts are received and verify the packing slip(s).
- 6.4 No visible signs of damage, leak, or defective parts. Note any discrepancies and notify the Project Manager.
- 6.5 Verify electrical service for correct voltage, current and thermal overload protection.
- 6.6 Operation and Maintenance (O&M) manual is available in the field.
- 6.7 Start up technicians reviewed factory start up procedures in the Operation and Maintenance manual.

## 7 Installation Inspection

- 7.1 For each of the following items: Check Yes, No or N/A for not applicable. If No is checked, describe the difference in the comment section and notify the Project Manager. Lock Out/Tag Out procedure. Should be observed before most of the following steps.
- 7.2 Ceiling tile grid is labeled for unit location. P-Touch or manufactured vinyl labels.
- 7.3 Unit is mounted right side up and parallel to airflow. Check Operation and Maintenance literature and mechanical drawing details.
- 7.4 Unit tag number is attached to the unit. Tag should be attached to service disconnect or near identification plate, if mounted in a ceiling system, tagging should reflect location above or below.
- 7.5 Service clearance is adequate for maintenance. Service clearance includes access to the equipment through the ceiling systems, over duct work etc. filter access for removal and replacement are essential.
- 7.6 Controls and actuator are installed. Pneumatic and or electronic control components are installed. If not by Therma complete verification may not be possible. If by Therma complete certification is required.
- 7.7 Control linkage and setscrews are tight.
- 7.8 Hot and cold labels are attached in the correct place on the dual box. Should be at controller location or on underside to view from below.

THIS DOCUMENT CONTAINS PROPRIETARY INFORMATION OF THERMA CORPORATION. ALL INFORMATION SHALL (A) BE RETAINED IN CONFIDENCE; (B) NOT BE REPRODUCED IN WHOLE OR IN PART; AND (C) NOT BE USED OR INCORPORATED IN ANY PRODUCT EXCEPT UNDER EXPRESSED WRITTEN AGREEMENT WITH THERMA CORPORATION.

| Revision No. | SOP No. | Page   |
|--------------|---------|--------|
| New          | 8.042   | 5 of 6 |

- 7.9 Pneumatic connections are installed to the controller. Pneumatic and or electronic control components are tubed. If not by Therma complete verification may not be possible. If by Therma complete verification is required.
- 7.10 Hi and Lo test ports installed and capped. Velocity sensor “Hi” and “Lo” tubes are installed correctly and test ports have caps installed.
- 7.11 Electrical connections are secure. Check all terminals, with a reliable, meter from line to line and to ground before checking all electrical connections in all panels, motors, and devices. Check wire, wire nuts, spade connectors, and crimps as well.
- 7.12 Ductwork and piping are connected correctly. Check Operation and Maintenance literature and mechanical drawing details.

## 8 Operational Inspection


- 8.1 Use Operation and Maintenance literature and follow start-up procedures the form FN 8.042.1 is a general out line and is to provide a quality assured start-up when used in conjunction with the Operation and Maintenance literature. If there are any discrepancies, notify the Project Manager immediately.
- 8.2 Air leakage is acceptable. Noise and volume criteria is per specification.
- 8.3 Damper operates to full closed/full open position. Operate (or have operated) temperature controls to ensure all functions and set points.
- 8.4 Damper operates to minimum position for reheat valve. Operate (or have operated) controls dampers, check for full opening, check if dampers modulate with out binding.
- 8.5 Controls operate actuator properly. Operate (or have operated) controls dampers, check for full opening, check if dampers modulate with out binding.

|              |         |        |
|--------------|---------|--------|
| Revision No. | SOP No. | Page   |
| New          | 8.042   | 6 of 6 |

## Document Approval

  
 Service Manager

5-18-99  
 Date

  
 Service Supervisor

5/19/99  
 Date

  
 Quality Assurance Manager

5-28-99  
 Date

THIS DOCUMENT CONTAINS PROPRIETARY INFORMATION OF THERMA CORPORATION. ALL INFORMATION SHALL (A) BE RETAINED IN CONFIDENCE; (B) NOT BE REPRODUCED IN WHOLE OR IN PART; AND (C) NOT BE USED OR INCORPORATED IN ANY PRODUCT EXCEPT UNDER EXPRESSED WRITTEN AGREEMENT WITH THERMA CORPORATION.