

Standard Operating Procedure Start-Up Procedure & Verification for Humidifiers	SOP No. 8.043
--	------------------

DCR No.: 98229
Revision No.: New

Effective: 6/14/99
Supersedes: New
Revision Date: New
Page No.: 1 of 6

- 1 Purpose
 - 1.1 Provide a standard procedure for start-up and commissioning of HVAC equipment.
 - 1.2 Provide a standard procedure for coordinating selection, receiving, check out, and acceptance of new equipment.
- 2 Scope
 - 2.1 This procedure applies to (but is not limited to) the following types of equipment: Electronic Humidifiers.
- 3 Responsibility
 - 3.1 Project managers have overall responsibility for new equipment from procurement to start-up. To assure optimum selection of equipment and smooth commissioning, the project manager is responsible for coordinating the following activities:
 - 3.1.1 Review of customer and specific job specifications.
 - 3.1.2 Review of equipment selected with Service prior to ordering. Assure equipment is on approved list.
 - 3.1.3 Review drawings, assure drawing schedules, and equipment details are correct.
 - 3.1.4 Coordinate delivery and commissions schedule with all team members including (but not limited to): Site Foremen, Balance and Service (start-up), Customer, General Contractor, and Safety (as needed).
 - 3.1.4.1 In most cases, Start-up should be scheduled a month in advance.
 - 3.1.4.2 If exact date is known, Service should be notified with estimated time frame.
 - 3.1.4.3 Communicate specific requirements to all team players in writing and verbally.

<p>THIS DOCUMENT CONTAINS PROPRIETARY INFORMATION OF THERMA CORPORATION. ALL INFORMATION SHALL (A) BE RETAINED IN CONFIDENCE; (B) NOT BE REPRODUCED IN WHOLE OR IN PART; AND (C) NOT BE USED OR INCORPORATED IN ANY PRODUCT EXCEPT UNDER EXPRESSED WRITTEN AGREEMENT WITH THERMA CORPORATION.</p>

Revision No.	SOP No.	Page
New	8.043	2 of 6

3.1.4.4 Provide appropriate job number to team members.

3.2 Therma Service/Start-up has responsibility for the following activities:

- 3.2.1 Therma will provide a qualified service mechanic to perform equipment start-up.
- 3.2.2 The start-up technician will perform the start-up tasks as specified in the commissioning Standard Operating Procedure for that equipment.
- 3.2.3 Service will provide estimated time required to Project Manager (PM) prior to start-up. Service will meet agreed upon schedules to assure customer satisfaction.
- 3.2.4 The start-up technician will fully complete a start-up sheet for each piece of equipment. A copy of this sheet will be provided to the PM with the turnover documents: A second copy will be filed in service by customer name and address.
- 3.2.5 All time will be charged to the appropriate job number as specified by the Project Manager. If requested, Time and Material sheet(s) shall be completed.

3.3 The Start-up/Commissioning Coordinator has responsibility for the following activities:

- 3.3.1 Provide a communication path between the Project Manager and the Field Foremen.
- 3.3.2 Schedule qualified personnel for start-up, balance, test, and room certification as required.
- 3.3.3 Coordinate punch-list completion with Project Managers.
- 3.3.4 Coordinate start-up, service, balance, and test report documentation.

Revision No.	SOP No.	Page
New	8.043	3 of 6

4 Procedures

4.1 General: Service Technician is responsible for filling out start-up sheet FN 8.043.1 for Humidifier. A start-up sheet will be completed for each piece of equipment. Each sheet requires the following information:

4.1.1 Job identification: The job name, job number, and job address are to be completed by the start-up/commissioning coordination. These will be provided to the service technician.

4.1.2 Section 5 - Equipment Description.

4.1.3 Section 6 - Equipment Pre-Installation Inspection.

4.1.4 Section 7 - Equipment Installation Inspection.

4.1.5 Section 8 – Operational Inspection.

4.1.6 Signature - As each section and page is completed, the Service Technician must print and sign his/her name and record the date. This document should also be signed off by an owner representative when required.

5 Equipment Description

5.1 This section should be completed by the Service Technician. Any design documentation specifying equipment should be recorded in this section. This includes: Specification number, Submittal number, Process and Instrumentation Diagram number, and Drawing number. Also, record which area this equipment will be serving.

5.2 Fill in the “design” column, record the following information as specified on the design documents. Unit Tag number (per drawings) Manufacturer (per equipment schedule and/or approved submittals) Model number (per equipment schedule and approved submittals)

6 Equipment Pre-Installation Inspection

6.1 If there are any discrepancies, notify the Project Manager immediately. For each of the following items: Check Yes, No or N/A for not applicable. If No is checked, describe the difference in the comment section and notify the Project Manager immediately. Initial and date each item as it is checked.

THIS DOCUMENT CONTAINS PROPRIETARY INFORMATION OF THERMA CORPORATION. ALL INFORMATION SHALL (A) BE RETAINED IN CONFIDENCE; (B) NOT BE REPRODUCED IN WHOLE OR IN PART; AND (C) NOT BE USED OR INCORPORATED IN ANY PRODUCT EXCEPT UNDER EXPRESSED WRITTEN AGREEMENT WITH THERMA CORPORATION.

Revision No.	SOP No.	Page
New	8.043	4 of 6

- 6.2 Nameplate data matches vendor specifications. When the equipment is delivered, verify it matches specifications. Complete Section 5. In the "actual on site" column, record the actual data as shown on the equipment and verify that it matches design criteria.
- 6.3 All parts are received and verify the packing slip(s).
- 6.4 No visible signs of damage, leak, or defective parts. Note any discrepancies and notify the Project Manager.
- 6.5 Verify electrical service for correct voltage, current and thermal overload protection.
- 6.6 Operation and Maintenance (O&M) manual is available in the field.
- 6.7 Start up technicians reviewed factory start up procedures in the Operation and Maintenance manual.
- 7 Installation Inspection
 - 7.1 For each of the following items: Check Yes, No or N/A for not applicable. If No is checked, describe the difference in the comment section and notify the Project Manager immediately. Lock Out/Tag Out procedure should be observed before most of the following steps:
 - 7.2 Unit is installed level in approved room and properly protected from weather and drafts. Approved room generally includes fire rated walls and ceilings, concrete floor, etc. If equipment is installed outdoors it should be rated as such.
 - 7.3 Unit is installed level on a concrete floor or non-combustible base. Check Operation and Maintenance literature: some equipment needs to be level to 1/8" or better to allow proper drainage and or operation.
 - 7.4 Tag number is attached to the unit. Tag should be attached to service disconnect or near unit identification plate, if mounted in a ceiling system tagging should reflect location above or below.
 - 7.5 Service clearance is adequate for maintenance. Service clearance includes access to the equipment through the ceiling systems, over duct work etc. Filter access for removal and replacement are essential.
 - 7.6 Proper earth ground is connected to green ground screw in panel. Check Operation and Maintenance literature.
 - 7.7 Relief valve type, setting, and capacity are correct. Check Operation and Maintenance literature.

<p>THIS DOCUMENT CONTAINS PROPRIETARY INFORMATION OF THERMA CORPORATION. ALL INFORMATION SHALL (A) BE RETAINED IN CONFIDENCE; (B) NOT BE REPRODUCED IN WHOLE OR IN PART; AND (C) NOT BE USED OR INCORPORATED IN ANY PRODUCT EXCEPT UNDER EXPRESSED WRITTEN AGREEMENT WITH THERMA CORPORATION.</p>

Revision No.	SOP No.	Page
New	8.043	5 of 6

- 7.8 System has been cleaned and treated. Check Operation and Maintenance literature and mechanical drawing design.
- 7.9 Make up water supply has proper shut-off and back flow device. Boilers or any other equipment with make-up water generally is fed by (an individual or a industrial water loop) a back flow prevention device to eliminate treated water getting back into potable water.
- 7.10 Drain valve is installed. In boiler and related piping for maintenance.
- 7.11 Temperature and pressure gauges are installed. Check Operation and Maintenance literature and mechanical drawing design.
- 7.12 High limit and operating controls are installed. Check Operation and Maintenance literature and mechanical drawing design.
- 7.13 Tube surfaces are inspected. Check Operation and Maintenance literature and mechanical drawing design.
- 7.14 Make-up water pressure regulator is installed. Check Operation and Maintenance literature and mechanical drawing design.

8 Operational Inspection


- 8.1 If there are any discrepancies, notify the Project Manager immediately. Use Operation and Maintenance literature and follow start up procedures the form FN 8.043.1 is a general out line and is to provide a quality assured start up when used in conjunction with the Operation and Maintenance literature.
- 8.2 Unit vibration is acceptable. Check Operation and Maintenance literature for tolerances. Check for vibration at different fan speeds and volumes. Check unit, check around unit and below roof under unit.
- 8.3 Heating components perform per manufacturer's specification. Check Operation and Maintenance literature: verify all safety controls, ignition controls, pilot flames and vent fans (blowers).
- 8.4 Control is sequencing and modulating humidification properly. Operate (or have operated) humidity controls to ensure.
- 8.5 Record start up operating parameters.

Revision No.	SOP No.	Page
New	8.043	6 of 6

Document Approval


Service Manager

5-18-99
Date


Service Supervisor

5/19/99
Date


Quality Assurance Manager

5-28-99
Date

THIS DOCUMENT CONTAINS PROPRIETARY INFORMATION OF THERMA CORPORATION. ALL INFORMATION SHALL (A) BE RETAINED IN CONFIDENCE; (B) NOT BE REPRODUCED IN WHOLE OR IN PART; AND (C) NOT BE USED OR INCORPORATED IN ANY PRODUCT EXCEPT UNDER EXPRESSED WRITTEN AGREEMENT WITH THERMA CORPORATION.