



SUPPLEMENTARY FORM 2

Record start up operating parameters below:

Data	Actual	Actual	Actual	Actual	Actual	Actual
COMPONENT						
Design Voltage						
Actual Voltage						
Design Amperage						
Actual Amperage						
Voltage						
Current						
Phase						
Motor RPM						
Horsepower (HP)						
Service Factor						
Belt Size & Quantity						
ΔT Heating (Water/Air)						
ΔT Cooling (Water/Air)						
Suction Pressure						
Discharge Pressure						
Oil Pressure						
Liquid Pressure						
Suction Superheat Temp. °F (°C)						
Liquid Subcooling Temp. °F (°C)						
Supply Gas Pressure						
Manifold Pressure Hi/Low						

Note: Insert N/A in those deemed not applicable.

Performed By: **Print Name** _____ **Initials** _____ **Date** _____